



PLANNING AND DEVELOPMENT SERVICES

BOISE CITY HALL: 150 N. CAPITOL BLVD | MAIL: PO BOX 500, BOISE ID 83701-0500
CITYOFBOISE.ORG/PDS | P: 208-608-7100 | F: 208-384-3753 | TTY/TTD: 800-377-3529

PDS	Document Number
	#308-B

IECC Commissioning Compliance Checklist

Permit #: _____

Date: _____ Project Name: _____

Site Address: _____ City: _____ State: _____ Zip: _____

Commissioning Authority: _____

Commissioning Plan

Section C408.2.1

- Commissioning Plan was used during construction and includes all items required by Section C408.2.1.
- Systems Adjusting and Balancing has been completed.
- HVAC Equipment Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.
- HVAC Controls Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.
- Economizer Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.
- Lighting Controls Functional Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.
- Service Water Heater System Function Testing has been executed. If applicable, deferred and follow-up testing is scheduled to be provided on: _____.
- Manual, record documents and training have been completed and scheduled.
- Preliminary Commissioning Report submitted to owner and includes all items required by Section C408.2.4.

Owner Acknowledgement

I, the undersigned, hereby certify that the commissioning provider has provided me with evidence of mechanical, service water heating and lighting systems commissioning, where applicable, in accordance with the current adopted International Energy Conservation Code

Signature of Building Owner or Owner's Representative

Date